

S.I. #E-4
ELECTRICAL WORK
FOR
ALEXANDRA PARK

DELTERA

NOVATREND ENGINEERING GROUP LTD.

Date: May 15, 2015

This Site Instruction is issued to incorporate code consultant's comment and mechanical changes.

1. Reference drawings E-2, P-2 Layout (Issued)
 - a. Relocated the pull station and handset to the exit door of Stair A as per code consultant's comments.
 - b. Added STP-3, 4 as per mechanical drawing.
 - c. Relocated STP-1, 2 and SP-3, 4 as per mechanical changes.
 - d. Deleted two speakers in the transformer vault as shown.
 - e. Added pipe heat tracing near stair B as per mechanical changes.
2. Reference drawings E-3, P-1 Layout (Issued)
 - a. Relocated the pull station and handset to the exit door of Stair A as per code consultant's comments.
 - b. Added heat tracing for sanitary trap near Grid E/3 as per mechanical drawing
 - c. Deleted two smoke detectors in the transformer vault as shown.
3. Reference drawings E-4, G/F South Power Layout (Issued)
 - a. Added a pull station with a handset in the stair A exit door as per code consultant's comments.
 - b. Deleted five smoke detectors in the amenity area as shown.
4. Reference drawings E-5, G/F North Power Layout (Issued)
 - a. Deleted two smoke detectors in the mail room as shown.
5. Reference drawings E-6, G/F South Lighting Layout (Issued)
 - a. Relocated an Exit Sign in Kitchen# 162 as shown.
6. Reference drawings E-7, G/F North Lighting Layout (Issued)
 - a. Added an Exit Sign in the Loading Area as shown.
7. Reference drawings E-22, 9/F South Layout (Issued)

- a. Added an Exit sign with remote head in the corridor door as shown.
 - b. Added a speaker c/w strobe, and changed a speaker to a speaker c/b strobe in the corridor as shown.
8. Reference drawings E-23, 9/F North Layout (Issued)
- a. Changed 3 speakers to speaker c/w strobe in the corridor as shown.
9. Reference drawings E-29, Roof Layout (Issued)
- a. Relocated a pull station with handset from the terrace to Stair PH-SK as per code consultant's comments.
10. Reference drawing E-30, Single Line Diagram(Issued)
- a. Added STP-3,4 to EDP1 panel as shown.
 - b. Revised AHU-1 from 20HP to 25HP as per shop drawing.
 - c. Revised CH-1 to 218MCA, 350MOCP as per shop drawing.